

Job #:20-006

## 3 Week Look Ahead Schedule

Date: December 11, 2025

Project Name: Mass DOT Central Street Peabody		This Week 12/15/25-12/19/25							Next Week 12/22/25-12/26/25								Two Weeks 12/29/25-01/02/25							
Item	Work Description	S	М	Т	W	Т	F	S	S	М	Т	W	T	F	S	S	М	Т	W	Т	F	S		
	Weekly Project Meeting					Х														Х				
	Rodent Control ongoing		Х	Х	Х	Х	Х			Х	Х	Х	Х	Х			Х	Х	Х	Х	Х			
	Erosion Control for all activities as needed		х	х	Х	х	Х			Х	Х	Х	Х	х			х	Х	Х	Х	Х			
																	L							
	Continue Drainage System		X	X	X	X	X						Н							Н				
	Installation of Frames and Grates		X	X	X	X	X											<u> </u>						
																		<u> </u>						
	Pave Trenches (or before a snow and ice event comes)						X											<u> </u>						
	Temporary Pavement Markings (schedule to be determined)																L	<u> </u>						
	Test Pits for Signalization Foundations TBD																							
	All weather & logistics dependent																L							
1	Traffic Management to be conducted daily/nightly																							
2	Detours will be in place and cause delays in traffic																							
3	Police Details utilized daily/nightly																							